



















Prologis Park Substation

Proposed Project Schedule

City of Rochele, IL

ID	Task Name	Duration	Start	Finish	Qtr 2, 2020			Qtr 3, 2020			Qtr 4, 2020			Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021			Qtr 4, 2021			Qtr 1, 2022			Qtr 2, 2022		
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
1	Project Administration	1 day	Fri 4/3/20	Fri 4/3/20																											
2	Notice to Proceed from Customer	1 day	Fri 4/3/20	Fri 4/3/20																											
3	Preliminary Development	30 days	Mon 4/6/20	Fri 5/15/20																											
4	Line Survey and Route Confirmation	6 wks	Mon 4/6/20	Fri 5/15/20																											
5	ComED Substation Layout	2 wks	Mon 5/4/20	Fri 5/15/20																											
6	Preliminary Sub Layout	10 days	Mon 5/4/20	Fri 5/15/20																											
7	Design Phase	138 days	Thu 10/15/20	Mon 4/26/21																											
8	Equipment Approval Drawings	5 days	Tue 11/24/20	Mon 11/30/20																											
9	Installation Drawing Development	9 wks	Thu 10/15/20	Wed 12/16/20																											
10	IFB Installation Package	10 wks	Thu 12/17/20	Wed 2/24/21																											
11	IFC Drawings and Specs	3 days	Thu 4/22/21	Mon 4/26/21																											
12	Bidding	230 days	Thu 5/28/20	Wed 4/14/21																											
13	Issue Transformer Purchase Spec	4 wks	Thu 5/28/20	Wed 6/24/20																											
14	Issue Switchgear Purchase Spec	4 wks	Thu 7/30/20	Wed 8/26/20																											
15	Issue Breaker & Acc Purchase Spec	3 wks	Wed 9/16/20	Tue 10/6/20																											
16	Issue Construction Spec	4 wks	Thu 2/25/21	Wed 3/24/21																											
17	Award Transformer Purchase	8 days	Thu 7/2/20	Mon 7/13/20																											
18	Award Switchgear Purchase	13 days	Thu 8/27/20	Mon 9/14/20																											
19	Award Breaker & Acc Purchase	6 days	Wed 10/7/20	Wed 10/14/20																											
20	Award Construction Contract	5 days	Thu 4/8/21	Wed 4/14/21																											
21	Material Procurement	305 days	Tue 7/14/20	Mon 9/13/21																											
22	50 MVA Power Transformer #1	46 wks	Tue 7/14/20	Mon 5/31/21																											
23	50 MVA Power Transformer #2	49.5 wks	Tue 7/14/20	Thu 6/24/21																											
24	20 MVA Power Transformer	50 wks	Tue 7/14/20	Mon 6/28/21																											
25	Switchgear	52 wks	Tue 9/15/20	Mon 9/13/21																											
26	138kV Circuit Breakers	27 wks	Thu 10/15/20	Wed 4/21/21																											
27	Steel Structures	27 wks	Thu 10/15/20	Wed 4/21/21																											
28	CCVT, SA & Insulators	27 wks	Thu 10/15/20	Wed 4/21/21																											
29	Cable Trench	8 wks	Thu 4/15/21	Wed 6/9/21																											
30	UG Cable	12 wks	Thu 4/15/21	Wed 7/7/21																											
31	Construction	229 days	Thu 4/15/21	Tue 3/1/22																											
32	Site Work	125 days	Thu 4/15/21	Wed 10/6/21																											
33	Building Permit Application	4 wks	Thu 4/15/21	Wed 5/12/21																											
34	Mobilization	2 days	Thu 5/13/21	Fri 5/14/21																											
35	Temporary Access Road	4 days	Mon 5/17/21	Thu 5/20/21																											

Project: Project Schedule1
Date: Wed 4/7/21

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone	