

**SECTION 00 63 63**

**CHANGE ORDER**

No. 2

DATE OF ISSUANCE 05/13/2021 EFFECTIVE DATE 05/13/2021

OWNER Rochelle Municipal Utilities, 333 Lincoln Highway, Rochelle, IL 61068

CONTRACTOR Larson & Larson Builders, Inc., 5612 Industrial Avenue, Loves Park, IL 61111

Contract: RMU – NEW WELL HOUSE FOR WELL #4

Project: RMU – NEW WELL HOUSE FOR WELL #4

OWNER's Contract No. \_\_\_\_\_ ENGINEER's Project No. 18-1096

ENGINEER Fehr Graham,

You are directed to make the following changes in the Contract Documents:

Description: (1) Add \$103,810.11 to the contract for the increase in material and labor costs due to Covid-19 and project put on hold; (2) Revised completion date of November 20, 2021.

Reason for Change Order: Covid-19 delay in construction

Attachments: (List documents supporting change) (1) Larson & Larson Builders, Inc. Change Request No. 4 dated 05/05/21; (2) Notice To Proceed executed 05/10/21 extending completion date to November 20, 2021.

**CHANGE IN CONTRACT PRICE:**

**CHANGE IN CONTRACT TIMES:**

Original Contract Price

\$ 1,393,551.00

Previous Change Orders No.

1 To No. 1

\$ 29,867.62

Contract Price prior to this Change Order

\$ 1,423,418.62

Net Increase (~~Decrease~~) of this Change Order

\$ 103,810.00

Contract Price with all approved Change Orders

\$ 1,527,228.62

Original Contract Times:

May 31, 2019 days or dates

Net change from previous Change Orders

November 01, 2020 days or date

Contract Time prior to this Change Order

November 01, 2020 days or date

Net Increase (~~Decrease~~) of this Change Order

November 20, 2021 days or date


Contract Time with all approved Change Orders

November 20, 2021 days or date

RECOMMENDED:

Fehr Graham

ENGINEER

By:   
(Signature)

5/14/21

Date

APPROVED:

Rochelle Municipal Utilities

OWNER


By: \_\_\_\_\_  
(Signature)

Date

ACCEPTED:

Larson & Larson Builders, Inc.

CONTRACTOR

By:   
(Signature)

05/13/21

Date

END SECTION.



5612 Industrial Avenue  
Loves Park, IL 61111  
Ph : 815-633-1773

**Change Request**

To: Jason Stoll  
Fehr Graham  
515 Lincoln Highway  
Rochelle, IL 61068  
Ph: 815.562.9087 Fax: 815.562.4233

Number: 4  
Date: 5/5/21  
Job: 19-056 Rochelle Well House No. 4  
Phone:

**Description:** Material and Labor Increases after COVID

We are pleased to offer the following specifications and pricing to make the following changes:  
Increase in material and labor costs after the project was put on hold.

The total amount to provide this work is ..... \$103,810.00

If you have any questions, please contact me at .

Submitted by: Joe Kinney

Approved by: \_\_\_\_\_  
Date: \_\_\_\_\_

SECTION 00 55 00

NOTICE TO PROCEED (To Resume Work After Suspension Authorized on 04/23/20)

Dated 05/10/21

TO: Larson And Larson, Inc.  
(CONTRACTOR)

ADDRESS:

5612 Industrial Avenue  
Loves Park, IL 61111

Contract: RMU – NEW WELL HOUSE FOR WELL #4

Project: RMU – NEW WELL HOUSE FOR WELL #4

OWNER's Contract No. \_\_\_\_\_

You are notified that the Contract Times under the above contract will commence to run on 05/20/21. By that date, you are to start performing your obligations under the Contract Documents. In accordance with Article 4 of the Agreement, the date of Substantial Completion is November 20, 2021 and the date of readiness for final payment is November 20, 2021.

Before you may start any work at the site, Section 2.01 of the General Conditions provides that you and Owner must each deliver to the other (with copies to Engineer and other identified additional insureds) certificates of insurance which each is required to purchase and maintain in accordance with the Contract Documents.

Also, before you may start any Work at the site, you must

(add other requirements)

Please contact Fehr Graham at 815.562.9087 and Rochelle Municipal Utilities at 815.562.4155.

Rochelle Municipal Utilities

(OWNER)

By:  /Jeff Fiegenschuh  
(AUTHORIZED SIGNATURE)

City Manager

(TITLE)

END SECTION.